

*[English]***Air and Doordarshan of Maharashtra in  
Seventh Plan**

6135 SHRI ANNA JOSHI Will the Minister of INFORMATION AND BROADCASTING be pleased to state

(a) the provision made in the Seventh Five Year Plan for various scheme relating to Akashvani and Doordarshan in Maharashtra and the expenditure involved therein and

(b) the stage at which these scheme stand at present?

THE DEPUTY MINISTER IN THE  
MINISTRY OF INFORMATION AND  
BROADCASTING (KUMARIGIRJA VYAS)

(a) The details of Seventh Plan scheme of All India Radio and Doordarshan for the State of Maharashtra showing scheme-wise approved cost the expenditure thereon and the progress are indicated in the statement annexed

## STATEMENT

## A. ALL INDIA RADIO

Sl. No.	Location	Scheme	Expenditure		Status
			Approved Cost	Expenditure incurred up to the end of Feb., 1992	
1	2	3	4	5	6
(Rupees in lakhs)					
1.	Kolhapur	New Radio Station with 2x3 KW FM Transmitter, Multipurpose Studios	356.75	273.72	Technically ready
2.	Nasik	Local Radio Station with 2x3 KW FM Transmitter, Multipurpose	302.28	254.57	Advanced stage of completion
3.	Ahmednagar	-do-	253.00	212.82	Since Commissioned.
4.	Dhule	-do-	270.54	233.77	Technically ready
5.	Beed	-do-	251.00	214.14	Since Commissioned.
6.	Chanderpur	-do-	291.40	235.38	Technically ready

Sl. No.	Location	Scheme	Expenditure		Status
			Approved Cost	Expenditure incurred up to the end of Feb., 1992	
1	2	3	4	5	6
(Rupees in lakhs)					
7	Nanded	-do-	259.00	255.28	Since Commissioned
8.	Akola	-do-	312.20	237.94	Technically ready
9	Osmanabad	-do-	294.35	223.08	Installation in Progress
10.	Yavatmal	-do-	266.75	226.19	Technical ready
11.	Satara	-do-	331.85	258.74	Technically ready
12.	Bombay	100 KW Transmitter in place of 50 KW MW Tr			
13.	Bombay	100 KW MW Transmitter in place of 20 KW MW Tr	323.35	290.11	Since Commissioned
14.	Bombay	50 KW SW Transmitter in place of 10 KW SW Transmitter	374.62	362.57	Installation in progress

Sl. No.	Location	Scheme	Expenditure		Status
			Approved Cost	Expenditure incurred up to the end of Feb., 1992	
1	2	3	4	5	6
(Rupees in lakhs)					
15.	Bombay	Multitrack and stereo transmission mission with 2x5 KW FM Tr.	104.75	72.26	Partly Commissioned
16.	Bombay	Modernisation & Refurbishing of Studios	168.70	207.77	Installation in progress
17.	Pune	2x3 KW FM Transmitter in place of 1 KW MW Transmitter	143.02	134.79	Since Commissioned.
18.	Pune	Permanent Type IV Studio	293.90	321.80	Since Commissioned.
19.	Nagpur	2x3 KM MW Transmitter in place of 1 KW MW Tr.	145.70	111.16	Since Commissioned.
20.	Parbhani	Type I (R) Studios	188.45	192.55	Technically ready.
B. DOORDARSHAN					
1.	Bombay	Expansion of TV Centre, Bombay	2018.10	1074.99	Major equipment taken up.
				ordered. Civil works	

Sl. No.	Location	Scheme	Expenditure		Status
			Approved Cost	Expenditure incurred up to the end of Feb., 1992	
1	2	3	4	5	6
(Rupees in lakhs)					
2.	Bombay	2nd Channel Transmitter (10 KW) (in replacement of 1 KW Transmitter)	102.15	118.69	Since commissioned.
3.	Nagpur:	High Power Transmitter (Augmentation of power)	319.65	305.88*	-do-
4.	Pune	HPT (Augmentation of power)	120.00	111.85	-do-
5.	Aurangabad	High Power Transmitter (HPT)	350.15	283.02	Since commissioned
6.	Ambajogai	H.P.T.	340.10	323.57	-do-
7.	Beed	Low Power Transmitter (LPT)	25.03	22.63	-do-
8.	Buldana	L.P.T.	25.03	21.83	-do-

Sl No	Location	Scheme	Expenditure		Status
			Approved Cost	Expenditure incurred up to the end of Feb 1992	
1	2	3	4	5	6
(Rupees in lakhs)					
9	Gadchiroli	L P T	26 05	21 62	-do-
10	Ratnagiri	L P T	25 03	21 42	-do-
11	Satara	L P T (Includingf Maintenacne Centre)	7 10**	8 50	-do-
12	Yavatmal	L P T	26 79	15 77	-do-
13	Pusad	L P T	34 85	14 46	-do-
14	Ichalkaranji	L P T	39 55	30 96	-do-
15	Osmanabad	L P T	40 54	31 97	-do-
16	Achalpur	L P T	37 50	32 96	-do-
17	Amalner	L P T	37 50	31 80	-do-

Sr No	Location	Scheme	Expenditure		Status
			Approved Cost	Expenditure incurred up to the end of Feb 1992	
1	2	3	4	5	6
(Rupees in lakhs)					
18	Barshi	L P T	44.98	37.49	-do-
19	Karad	L P T	37.50	32.96	-do-
20	Manmad	L P T	44.98	40.69	-do-
21	Nandulbar	L P T	32.44	28.27	-do-
22	Shahad	L P T	37.50	29.69	-do-
23	Wardha	L P T	44.98	39.30	-do-
24	Kinwat	L P T	37.50	23.40	-do-
25	Digbur	L P T	44.98	36.43	-do-
26	Chalisgaon	Low Power Transmitter	15.41	42.22	Since Commissioned

Sl. No.	Location	Scheme	Expenditure		Status
			Approved Cost	Expenditure incurred up to the end of Feb., 1992	
1	2	3	4	5	6
			(Rupees in lakhs)		
27.	Pandarpur	L.P.T.	45.41	40.56	-do-
28.	Hingoli	L.P.T.	38.61	36.49	-do-
29	Bombay	Replacement of equipment at TV Centre	499.00	546.13	Replacement completed

\* Amount includes the cost/expenditure for Programme Generation Facility

\*\* Amount stated is exclusive of equipment for LPT, which was provided by shifting.